BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of	Improvements to drains at Kamakshamma layout in ward no -02 of yelahanka Sub division
2	Sanctioned Estimate No And Date	CE/YNK-2/TS/658/17-18 Dt 8-2-2018 CE/YNK-2/AS/237/2017-18 dt 8-2-2018
3	Name of the Contractor	Sri Dhalith kumar
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	29-5-2019
6	Date of Completion:	31-10-19
7	Measurment Recorded	
	M.B No	3695
	Page No	369434 to 369437
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe Engineer	
	2) Asst. Engineer	

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

) Certified that the above work has been completed with in the stipulated time Snoted in entrustment

Certified that above work has been executed satisfactorily

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE. ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Scanned by CamScanner